



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION V



Tuesday, September 5, 2006 – 9:30 a.m. – 10:19 a.m.

Attending: (Name, Company, Phone)

Table with 2 columns: Name, Company, Phone. Rows include Dave Wilcox, Paul Forton, John Fischer, Stephen Hannahs, Steve Berry, Tom Bennett, Larry Protasiewicz, Larry Ringwalski, Nicole Cook, Eric Deibel, Marc Plotkin, and Bob Super.

1. Sign In

2. Construction Schedule/Progress

- Area A - LPW advised that the building is roughed in. B&D advised that the electrical has been approved. LPW advised that the building should be bricked in this week. LPW anticipated that the buildings should be completed this month. MacKenzie anticipates being able to pave by the week of the 20th. Articulated concrete mats - Anderson-Fischer recommends that the area should be hydro-seeded.
Area B - LPW advised that the building is roughed in and will be bricked after A is completed. LPW advised that the building should be completed this month. MacKenzie advised that the channel work is being completed. MacKenzie anticipates being able to pave by the week of the 20th. B&D advised that the electrical inspection should be done today. Articulated concrete mats - Anderson-Fischer recommends that the area should be hydro-seeded.
Saddle Berm - WCR and Anderson-Fischer recommend that the area be mowed, sprayed, and 6-inch of topsoil be placed. Mowing and spraying will be completed this week. Topsoil will be placed next week. There area will be temporary seeded. Seeding on the north face of the saddle berm will be a wildflower mix.
Area G -

- All disturbed areas are to receive native seeding per the addendum.
- Electrical –
  - B&D advised that the Area A electrical has been approved by Delta Township.
  - B&D advised that Area B is being inspected today by Delta Township.

### **3. Field Observations, Problems, Decisions**

### **4. Soil Erosion and Sedimentation Control**

Soil erosions and sedimentation control issues were reviewed, discussed and addressed.

### **5. Staking Schedule**

- Spicer to stake the channel upstream of Area A.
- Spicer to stake the outlet to Area G.

### **6. Material Delivery Schedule/Submittals**

### **7. Miscellaneous**

### **8. Questions/Comments**

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.