



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, October 18, 2005 – 1:15 p.m. – 1:58 p.m.

Attending:

Dave Wilcox , ECDC, 517-599-8887	Greg Sherman , Davis, 517-322-0305
Mathew Hannahs , Spicer Group, 989-529-8612	Ross Telfer , Davis, 517-322-0305
Larry Protasiewicz , Spicer Group, 989-928-8013	Nicole Cook , Hubbard, 517-896-1016
Paul Forton , Spicer Group, 989-224-2357	Kurt Engelhardt , SME, 517-886-9181
Marc Plotkin , SME, 517-887-2666	Jeff Skinner , CSIGeoturf, 248-887-6767

1. Sign In

**2. Construction Schedule/Progress
DIVISION VI**

All stumps have been removed on the interior of the haul road.

Continuing temporary road.

Excavating and hauling material on south end.

Trees are being imported from Division VII.

Where placing trees for temporary haul road, they are putting wood chips down first.

Contractor's are seeing All-Terrain Excavating and Cook Brothers Excavating trucks running down Walnut Grove. Spicer to investigate where material is being hauled to. Fill is not coming from the Carrier Creek Project.

DIVISION VII

Moving clay. All trees cut. Pulling and grinding stumps. Removing logs.

Clay moisture content is too low to obtain compaction. Contractor placing excavated material 12 inches over entire area to verify compaction after the moisture content in clay is adequate.

Discussion regarding compaction of fill. Spicer confirmed fill placed shall be compacted at 95% as called for on the plans.

SME to attend next meeting to discuss work during frozen, too dry, and/or too wet conditions.

Darrick Huff and Chris Van Arsdale to attend next meeting.

3. Field Observations, Problems, Decisions

Clay currently too dry for compaction.

4. Staking Schedule

Once the stumps are removed, then Davis will need staking at the top of the bank and the toe. Marc Plotkin would like stakes to provide reference location. These stakes can be placed in the topsoil stockpile areas.

5. Material Delivery Schedule/Submittals

- a. Fabric submittals – submittals are okay.
- b. Concrete mat – rejected.
- c. Geo Grid – rejected.
- d. Sheeting – design to be submitted.
- e. Harper – submitted but sent to Spicer office.

Mat Hannahs to check on the status of first RFI. Mat will check with Kevin and if they don't have it then they will re-submit.

6. Miscellaneous

- a. Mixing and blending soils. Meet w/ Wetland Coastal. Have Tom Bennett attend next Tuesday's meeting.
- b. North line of basin shifted 10' south to avoid damaging and cutting to large trees.
- c. Change Order – fence costs submitted and approved.
- d. Union employees came onto site and talked with clearing contractor. Need to make sure that Dave Wilcox is made aware anytime union employees are near or on the site and if they have any communication with the contractors.
- e. Need to place a sign at the construction site restricting access. Pete Signs/Stamp Right. Need to schedule meeting with Jen Wolfen and Stacy Hissong on design/shape/size and language for sign. ECDC's office to be placed as contact (ofc. number). Spicer to complete a list of authorized persons and file the list.
- f. Need to get Davis numbers regarding cost of fence to Geoff Seidlein to submit to GM's legal counsel.

7. Questions