



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, January 3, 2006 – 1:00 p.m. –1:16 p.m.

Attending:

Table with 2 columns listing attendees: Dave Wilcox, Mathew Hannahs, Paul Forton, Marc Plotkin, Ross Telfer, Scott Tadgerson, Curtis Fader, Nicole Cook, Larry Protasiewicz.

- 1. Sign In
2. Construction Schedule/Progress

Division VI –

- A. Davis is in the process of remobilizing equipment.
B. Davis is currently pumping water from the inlet structure cofferdam and anticipates continuing forming the floor slab tomorrow.
C. Davis plans to place forms for the collar, wingwalls, and upper slab of the inlet control structure.
D. Davis plans to pour concrete Saturday or Monday next week.
E. Davis plans to start working on the pump station late next week.

Division VII -

- A. Davis submitted a letter to G.M. regarding the down time claim resulting from concerns that they were not a union contractor working on GM property.

- 3. Field Observations, Problems, Decisions
4. Staking Schedule
5. Material Delivery Schedule/Submittals

Resubmitted stream gauges & pumps shop drawings returned with no exceptions.

Sheet pile design for the pump station cofferdam was provided to SME for review. It had been submitted to Spicer Group on 12/16/05.

Spicer provided the following list of materials for building construction –

- Brick – Glen-Gery Brick: Windham Brick, colored mortar consistent w/sample. Supplier is Young Brothers and Daley in Lansing.
- Siding, Eaves, Doors, Exterior Trim – Quality Edge, High Performance, Q800 Finish, System Colors (Central Michigan Lumber); Color: Clay #807
- Certainteed XT25 Shingles: Color: Weathered Wood

6. Miscellaneous

7. Questions/Comments

A signed progress payment was submitted by Davis. It was given to Dave Wilcox for execution.

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.