



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, December 6, 2005 – 1:00 p.m. – 2:07 p.m.

Attending:

Table with 2 columns listing attendees: Dave Wilcox, Greg Sherman, Mathew Hannahs, Ross Telfer, Paul Forton, Nicole Cook, Marc Plotkin, Renee Novak-Arze, Jacob Peterson, John Harper.

1. Sign In

2. Construction Schedule/Progress

(VII) Davis advised that GM's offer is unacceptable, unless GM can drop the requirements to 873. If not, Davis would like to be paid for their submitted downtime.

3. Field Observations, Problems, Decisions

4. Staking Schedule

5. Material Delivery Schedule/Submittals

Armortech Shop drawings – Spicer will review and return to Davis.

Gates shop drawings – Spicer will review and return to Davis.

Discussion was held on the material specification for the building structures. John from CML advised that some of the materials are not available through CML. Mathew Hannahs will contact Mickey at Spicer to confirm what supplier was used to selecting the materials. Greg Sherman inquired as to whether he can submit the materials he has for approval or does he need to go through CML. Greg Sherman will supply a "pre-submittal" of the CML materials for review.

6. Miscellaneous

(VI) Discussions were held regarding the dimension to the embedded angle for the trash screen. Spicer Group will verify the dimension and inform Davis Construction. Davis is planning on pouring the inlet control structure slab tomorrow. SME will have someone at the site for concrete testing.

Discussions were held regarding the steel shop drawings. Mathew Hannahs advised that the shop drawings need to be updated and re-submitted. Davis construction feels that the redline drawings

are sufficient and modified plans are not necessary. Dave Wilcox advised that he doesn't think that it is unreasonable for Davis to resubmit the shop drawings.

7. Questions/Comments

FormTech driver hit a landowner's mailbox and drove on the landowner's property when delivering concrete forms to Div. VI. Landowner has been in contact with FormTech regarding insurance. Dave Wilcox advised that if arrangements have not already been made, then the mailbox needs to be fixed today.

(VI) Greg Sherman would like to discuss the issue of temporary versus permanent sheeting at next week's meeting. Davis did not bid the job to include permanent sheeting. If permanent sheeting is needed, he estimates the cost to be approximately \$100,000.00. Mark Plotkin will contact Michael Thelen and advise him to attend next Tuesday's meeting to discuss the sheeting issue. Prior to the meeting Michael Thelen should review the specs.

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.