



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION IV

Tuesday, January 10, 2006 – 10:50 a.m. –11:30 a.m.



Attending:

Dave Wilcox , ECDC, 517-599-8887	Scott Tadgerson , Spicer, 989-213-5720
Mathew Hannahs , Spicer Group, 989-529-8612	Nicole Cook , Hubbard, 517-886-7116
Larry Protasiewicz , Spicer, 989-928-8013	Dave Forrest , Wetland Construction,

1. Sign In

2. Construction Schedule/Progress

Construction schedule was handed out. Dave Forrest advised that he should be able to begin construction on the detention basin down stream of Canal Road by January 16th.

Temporary fence downstream has been installed.

Eater backup as a result of Division V was discussed. Contractor was advised that there may be time where water levels are higher due to the Division V construction.

Discussed temporary lane closure for unloading at Mt. Hope Highway. Mat Hannahs believes that approval should be obtained from the Road Commission.

Hubbard to contact Blair Ballou at the ECRC to attend next Tuesday’s meeting to discuss access issues.

Spicer, Dave Wilcox and Dave Forrest will walk the area between Mt. Hope and Division V on 1/25/06 at 9:00 a.m. Spicer to stake prior to walk.

Discussed clean out of culvert in MDOT right-of-way as indicated on construction plans. Dave Forrest will do a time in material and will bill Dave Wilcox directly.

Contractor will provide cost estimate for construction of the sedimentation basin downstream of Canal Road at next week’s meeting.

Spicer inquired as to when Dave Forrest would be ready for pipe. Dave Forrest will contact St. Regis to discuss this issue.

Spicer to advise Fitzgerald Henne and Mr. & Mrs. Hafner that landscaping will be beginning in the Spring.

3. Field Observations, Problems, Decisions

Mat Hannhas discussed coordination issues and working around Div. V Contractor.

4. **Staking Schedule**

Need to stake the easement boundary lines at Mt. Hope and Division V.

5. **Material Delivery Schedule/Submittals**

6. **Miscellaneous**

7. **Questions/Comments**

Meetings will take place at 11:15 a.m and will run until 12:00 noon.

Pay application has been processed. Bid bond has been processed and will be returned by the end of the wee.

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.