

WEEKLY PROGRESS MEETING MINUTES



CARRIER CREEK DRAIN EATON COUNTY, MICHIGAN DIVISION VI and DIVISION VII



Tuesday, May 22, 2007 – 11:00 a.m.

Attending:

| | |
|--|---|
| Dave Wilcox, ECDC, 517-543-3809 | Marc Plotkin, SME, 517-204-0320 |
| Chip Cogan, Spicer Group, 989-928-8020 | Eric Deibel, Spicer Group, 989-233-1447 |
| Ross Tefler, Davis, 517-712-2384 | |

1. Sign In

2. Construction Schedule/Progress

- Division 6
 - Davis will work around the inclinometers in an effort to save them for future testing. The settlement plates will be field verified to see if they can be saved as well.
 - This week, Davis will complete the storm sewer installation for the Osterhaven fill area.
 - Anderson Fischer will be contacted to seed the Osterhaven fill area.
 - Discussions were held regarding coordination of the electrical crossings with Davis/B&D.
 - Pay request will include work completed through 6/1/07.
- Division 7
 - Discussions were held regarding plans for the Walnut Grove Pond. Spicer will deliver the plans to Hubbard this week so the agreements can be distributed for signature.
 - Spicer will contact Consumers Energy regarding power to the huts.
 - Davis was directed to pour footings for the generator pads.

3. Soil Erosion and Sedimentation Control

4. Staking Schedule

- Div. 6
 - Spicer to as-built Osterhaven fill area.
- Div. 7
 - Spicer to stake the generator pads and northeast corner of Div. 7.

5. Material Delivery Schedule/Submittals

6. Miscellaneous

7. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.