



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, June 5, 2007 – 11:00 a.m.

Attending:

Table with 2 columns listing attendees: Name, Title, and Contact Information. Attendees include Dave Wilcox, Greg Sherman, Ross Tefler, Chip Cogan, Michael Thelen, Dave Hurlburt, Paul Forton, Eric Deibel, Tom Bennett, Marc Plotkin, and Larry Protasiewicz.

1. Sign In

2. Construction Schedule/Progress

- Division 6
- Davis is currently removing peat from the northeast area of the detention basin and plans to begin cutting the toe of slope this week.
- Between station 4+50 and the outlet structure, options were discussed for the road location. Field verification will be made after the meeting and a decision will be reached.
- Options were discussed on how to handle fabric when encountered above plan grade.
 - Station 0+00 to 4+50 - More information will be gathered this week before confirming a decision.
 - Station 11+50 to 18+00 - The fabric will be left in place.
 - Station 18+00 to 19+00 - When the fabric is reached, it can be cut or worked around depending on the size of the remaining cut. This will be coordinated in the field.
Division 7
- Davis is currently cutting the basin to grade along the west and north sides.
- Davis plans to begin placing the generator pad this week.

3. Soil Erosion and Sedimentation Control

4. Staking Schedule

- Davis will coordinate staking as needed with Spicer.

5. Material Delivery Schedule/Submittals

6. Miscellaneous

7. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.