

WEEKLY PROGRESS MEETING MINUTES



CARRIER CREEK DRAIN EATON COUNTY, MICHIGAN DIVISION VI and DIVISION VII



Tuesday, June 19, 2007 – 11:00 a.m.

Attending:

Dave Wilcox, ECDC, 517-543-3809	Eric Deibel, Spicer Group, 989-233-1447
Paul Forton, Spicer Group, 989-529-8612	Shawn Middleton, Spicer Group, 989-233-1447
Ross Tefler, Davis, 517-712-2384	Greg Sherman, Davis, 517-712-3085

1. Sign In

2. Division VI

- Spicer advised that the seeding mix submitted by CSI Geoturf was approved by Wetland Coastal Resources.
- Settlement Plate
 - SP 11 & SP 12 will be removed from service.
- Tension Crack Northeast Corner
 - It was decided that the plan in this area will be to remove material and replace it with rock.
- Davis' Tentative Schedule
 - Begin removing Corduroy Road.
 - Remove Clay north of road near station 7+00.
 - Install Corduroy road between the planned road and the haul road.
 - Restoration Activities.
- Calcium Chloride
 - ECDC requested Davis place calcium chloride (brine) on the roads to reduce dust.
 - Davis was also advised to place brine on the field office parking lot.

3. Division VII

- Davis plans to begin the articulated concrete mat within a few weeks.
- Davis continues the cut to fill operation.
- Spicer advised that the BWL will be installing electrical in mid-July to August.
- Davis advised that the meander on the north side may be a challenge to construct. Davis will begin the work and adjustments will be discussed as necessary.
- Davis advised that the northeast corner has water seeping through the bank. SME, Spicer, ECDC, and Davis will inspect the situation today.

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.