



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION IV



Tuesday, May 9, 2006 – 11:15 a.m. –11:42 a.m.

Attending:

Dave Wilcox , ECDC, 517-599-8887	Nicole Cook , Hubbard, 517-886-7116
Larry Protasiewicz , Spicer, 989-928-8013	Dave Forrest , Wetland Construction,
Mathew Hannahs , Spicer Group, 989-529-8612	Tom Bennett , Wetland Coastal,
Paul Forton , Spicer Group, 989-213-5691	Scott Tadjerson , Spicer Group, 989-213-5720

1. Sign In

2. Construction Schedule/Progress

Construction Schedule – Wetland Construction handed out an updated construction schedule.

- Wetland Construction anticipates completing the sedimentation basin today.
- Spicer advised that the MDOT work is completed.
- Hafner culvert is anticipated to be installed when MDOT drain repairs are completed in Hafner’s rear yard.
- No work is to be completed near Division VI without approval from Spicer and SME.

Mt. Hope Hwy. Culvert –

- Wetland Construction advised that the excavation/removal of sediment from the culvert under Mt. Hope Highway has been completed.
- Wetland Construction advised that a sedimentation basin will be constructed in this area.

Walnut Grove coordination with Davis Construction –

Spicer to review existing crossing at station 95+17 to determine the history of crossing #12.

South Branch – Wetland Construction advised that he would like to walk the area with Spicer and Dave Wilcox.

Wetland Construction will discuss with MacKenzie on the issue of fill for the Hafner property.

Croff Property –

- Dave Wilcox will contact Mr. Croff to determine grade and proper contour lines.
- Spicer to stake the property line at the Croff property every 20 feet.
- If a landowner agreement is not executed, the area near the manhole will be graded on a 4:1 slope.

Spicer confirmed that no contractor is allowed to access the Gupta property.

3. Field Observations, Problems, Decisions

4. Soil erosion and sedimentation control

Soil erosion sedimentation control issues were reviewed, discussed and addressed.

5. Staking Schedule

- Spicer to provide a hub, centerline of pipe, and end of pipe locations for proposed culverts located between Walnut Grove and Guinea Road.
- Spicer to stake the limits of right-of-way from Walnut Grove to the Bowlin property, every 100 feet.
- Spicer to stake property corners for crossing #12.

6. Material Delivery Schedule/Submittals

7. Miscellaneous

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.