



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI, and DIVISION VII



Tuesday, May 9, 2006 – 1:16 p.m. – 1:52 p.m.

Attending:

Table with 2 columns listing attendees: Dave Wilcox, ECDC, 517-599-8887; Greg Sherman, Davis; Larry Protasiewicz, Spicer, 989-928-8013; Ross Telfer, Davis, 517-322-0305; Paul Forton, Spicer, 989-529-8612; Nicole Cook, Hubbard, 517-886-7116; Thomas Bennett, WCR; Marc Plotkin, SME, 517-204-0320; Eric Deibel, Spicer Group, 989-233-1447; Terry Belill, Spicer Group, 989-2395726

1. Sign In

2. Construction Schedule/Progress

- Area E (VI) - Paving Schedule - Davis advised that if the construction schedule continues as planned, paving should occur by the first of August. Station 6+00 to 8+50 - SME advised that water issues have been encountered in this area. Walnut Grove - Payment for undercut and backfill areas was discussed. SME provided and discussed instrumentation data. Area F (VII) - Davis advised that a bypass pipe will be installed east of the water level control structure.

3. Field Observations, Problems, Decisions

4. Soil Erosion and Sedimentation Control

Soil erosion and sedimentation control issues were reviewed, discussed and addressed.

5. Staking Schedule

- Spicer to stake the driveway at the Osterhaven property.

6. Material Delivery Schedule/Submittals

7. Miscellaneous

Progress payment was reviewed and executed.

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.