



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI, and DIVISION VII



Tuesday, May 23, 2006 – 1:00 p.m. – 1:30 p.m.

Attending:

Table with 2 columns listing attendees: Dave Wilcox, Larry Protasiewicz, Vern Moore, Thomas Bennett, Eric Deibel, Shane Bennett, Dave Hulbert, Ross Telfer, Nicole Cook, Marc Plotkin, Terry Belill, Lou Faivor.

1. Sign In

2. Construction Schedule/Progress

- Area E (VI) - Walnut Grove, Osterhaven Property, Outlet structure, Embankment work.
Area F (VII) - Soil removal, wetland liner, clay liner/slurry walls, residential pond observation.

3. Field Observations, Problems, Decisions

- Berm Failure Near Outlet Structures – Spicer advised that they would like Davis to place a 1/2 foot lift and then observe for a week. Once the settling slows down, Davis will install another 1/2 foot lift. Spicer will keep track of the material for payment purposes.

4. Soil Erosion and Sedimentation Control

Soil erosion and sedimentation control issues were reviewed, discussed and addressed.

5. Staking Schedule

Spicer to stake the inlet control structure for Division VII.

6. Material Delivery Schedule/Submittals

- Walnut Grove CBs and Headwalls – Davis advised that prices will be coming soon.

7. Miscellaneous

Spicer advised that they received a call from Davis's accountant regarding articulated mat. Davis and Spicer to review and discuss quantity amounts this afternoon.

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.