



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN EATON COUNTY, MICHIGAN DIVISION II



Tuesday, June 6, 2006 – 1:00 p.m. – 1:15 p.m.

Attending:

Dave Wilcox , Eaton County Drain Office, 517-599-8887	Scott Miller , Davis, 517-322-0305
Larry Protasiewicz , Spicer, 989-928-8013	Eric Deibel , Spicer Group,
Paul Forton , Spicer Group,	Michael Thelen , SME,
Vern Moore , Spicer Group, 989-224-2355	Marc Plotkin , SME, 517-887-9181
Nicole Cook , Hubbard, 517-896-7116	Stephen Hannahs , B&D Electric,
Terry Belill , Spicer Group,	Tom Bennett , Wetland and Coastal Resources
Ross Tefler , Davis,	Greg Sherman , Davis,

1. Sign In**2. Construction Schedule/Progress**

- Central Circle Drive – Completed.
- Walnut Grove – Davis advised that the bypass pipes have been installed, and the box culverts will be set Friday.
- G&K Enterprises –
 - Landowner Agreement – landowner agreement was obtained by Davis.
 - Davis plans to begin construction after completing Walnut Grove or in mid-August depending on the completion date of Walnut Grove.

3. Field Observations, Problems, and Decisions**4. Soil Erosion and Sedimentation Control**

Soil erosion and sedimentation control issues were reviewed, discussed and addressed.

5. Staking Schedule**6. Material Delivery Schedule/Submittals****7. Miscellaneous****8. Questions/Comments**

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.