



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION I



Tuesday, July 11, 2006 – 8:30 a.m. – 8:46 a.m.

Attending:

Mike Gazella , Fitzgerald Henne,	Stan Wegrzyn , Delta, 323-8570 x 301
Steve Berry , MacKenzie, 517-627-4470	Nicole Cook , HFTW&B, 886-7116
Marc Plotkin , SME, 517-887-9181	Brad Armstrong , Fitzgerald Henne, 517-749-4212

1. Sign In

2. Construction Schedule/Progress

Michigan Avenue – Northern is scheduled to deliver pipe July 24 or 25. However, this delivery schedule may change depending on the construction schedule at Willow Highway.

Willow Hwy. –

- MacKenzie advised that the box culvert wing walls are being completed today.
- MacKenzie advised that they anticipate removing the bypass tomorrow.
- MacKenzie advised that the storm sewer on east side will be done prior to construction on the sanitary sewer.
- MacKenzie advised that the sanitary and water work will be constructed after the storm sewer.
- MacKenzie advised that construction on the sanitary will be begin next week.
- Box culvert wing walls – Fitzgerald Henne advised that the finish on the wing walls does not look good.
- MacKenzie advised that construction should be completed by July 24, 2006.
- Delta advised MacKenzie that delivery of materials needs to be coordinated.
- MacKenzie advised that Willow Highway should be open by mid August.
- Manhole 1C – Fitzgerald Henne confirmed that the angle iron still needs to be placed in structure.

3. Field Observations, Problems, and Decisions

4. Soil Erosion and Sedimentation Control

5. Staking Schedule

6. Material Delivery Schedule/Submittals

7. Miscellaneous

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.