



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION IV



Tuesday, July 18, 2006 – 11:23 a.m. – 11:38 a.m.

Attending:

Dave Wilcox , ECDC,	Larry P... , Spicer Group,
Paul Forton , Spicer Group, 989-519-8612	Nicole Cook , Hubbard, 517-886-7116
Shane Bennett , Spicer Group	John Forrest , Wetland Construction, 810-441-5771
Eric Deibel , Spicer Group,	Vern Moore , Spicer Group,
Alexander Forrest ,	

1. Sign In

2. Construction Schedule/Progress

- Construction scheduled was handed out.
- Culverts – Wetland advised that St. Regis has constructed the culvert; however it still needs to be beveled and arched. Wetland to coordinate with St. Regis on delivery time and location. Brandt property – Wetland will do restoration work on the property. Wetland anticipates having the culverts No. 15 & No. 16 installed by 7/25.
- Hafner –
 - Wetland advised that they are 30 days away from topsoiling the backyard.
 - Wetland will remove the fencing per the landowner’s request.
 - Wetland ordered the cover for the sanitary manhole.
 - Berm – Wetland is working with Davis to obtain material for the construction of the berm.
 - Wetland advised that temporary seeding was placed in the area.
- South Branch – Wetland Construction advised that construction is anticipated to begin on 7/25.
- Wetland will provide Spicer with a cost estimate for the activities encompassed by the Bulletin for extending the open drain work north of Mt. Hope Hwy.

3. Field Observations, Problems, Decisions

4. Soil Erosion and Sedimentation Control

Soil erosion and sedimentation control issues were reviewed, discussed and addressed.

5. Staking Schedule

Wetland will contact Spicer for any staking needs.

6. Material Delivery Schedule/Submittals

7. Miscellaneous

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.