



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION IV



Tuesday, July 25, 2006 – 11:15 a.m. – 11:44 a.m.

Attending:

Dave Wilcox , ECDC, 517-599-8887	Larry Protasiewicz , Spicer Group, 989-928-8013
Paul Forton , Spicer Group, 989-519-8612	Nicole Cook , Hubbard, 517-886-7116
Shane Bennett , Spicer Group, 989-239-5730	Dave Forrest , Wetland Construction, 810-441-5771
Eric Deibel , Spicer Group, 989-233-1447	

1. Sign In

2. Construction Schedule/Progress

- Culverts –
 - Wetland advised that the last culvert was delivered to Walnut Grove today.
 - Wetland advised that they will build the edge up with #4 and 6A and will cover with filter fabric.
 - Wetland advised that sand is being delivered for the Hebenstreit property.
 - Wetland advised that the inverts are ½ foot below the grade line for the new culvert.
 - Wetland anticipates that the Hebenstreit’s culvert will be installed tomorrow.
 - Wetland advised that the material necessary for culverts No. 3 and No. 15 are being brought on-site.
 - Wetland and Coastal Resources was provided with a set of plans for the South Branch excavation work.
- Embankment – Wetland is in the process of locating clay for the embankment area.
- Croft – Discussions were held regarding the lowering of the sanitary sewer. Wetland Construction will remove one section of the manhole and lower the rim elevation.
- Hafner – Wetland advised that they are removing fence and will begin placing topsoil.

3. Field Observations, Problems, Decisions

4. Soil Erosion and Sedimentation Control

Soil erosion and sedimentation control issues were reviewed, discussed and addressed.

5. Staking Schedule

6. Material Delivery Schedule/Submittals

7. Miscellaneous

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.