



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, July 18, 2006 – 1:22 p.m. – 2:03 p.m.

Attending:

Table with 2 columns listing attendees: David Wilcox, ECDC; Paul Forton, Spicer Group; Greg Sherman, Davis; Ross Tefler, Davis; Tom Bennett, WCR; Stephen Hannahs, B&D Electric; Larry Protasiewicz, Spicer Group; Nicole Cook, Hubbard; Terry Belill, Spicer Group; Marc Plotkin, SME; Eric Deibel, Spicer Group; Michael Thelen, SME.

1. Sign In

2. Construction Schedule/Progress

- Area E (VI) - Stripping Topsoil, Haul Road Failure, Chipping
Area F (VII) - Topsoil, Clay liner

- Seeding
  - Spicer advised that native grass and wildflower seeding will not be used in the area.
  - Davis will provide a cost estimate to Spicer for the seed change.
  - SME will review the elevations at control structure to determine whether 12-foot sheets will be long enough for the area.
  - Spicer will provide a corrected control structure detail to Davis.
  - Paving at Osterhaven – Davis advised that they will remove the asphalt and Spartan will re-pave.
  - Trench detail for the pipe on the GM property – Dave Wilcox to confirm that the placement of sand as backfill material is a requirement of GM granting an easement.

### **3. Field Observations, Problems, Decisions**

### **4. Soil Erosion and Sedimentation Control**

Soil erosion and sedimentation control issues were reviewed, discussed and addressed.

### **5. Staking Schedule**

### **6. Material Delivery Schedule/Submittals**

### **7. Miscellaneous**

### **8. Questions/Comments**

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.