



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN  
EATON COUNTY, MICHIGAN  
DIVISION IV



Tuesday, August 1st, 2006 – 11:15 a.m. – 11:45 a.m.

**Attending:**

<b>Dave Wilcox</b> , ECDC,	<b>Larry Protasiewicz</b> , Spicer Group, 989-928-8013
<b>Paul Forton</b> , Spicer Group, 989-519-8612	<b>Nicole Cook</b> , Hubbard, 517-886-7116
<b>Shane Bennett</b> , Spicer Group	<b>Dave Forrest</b> , Wetland Construction, 810-441-5771
<b>Eric Deibel</b> , Spicer Group,	

**1. Sign In**

**2. Construction Schedule/Progress**

- Culverts –
  - Wetland Construction advised that crossing #16 has been installed.
  - Wetland Construction advised that crossing #15 has been installed, but rip rap needs to be placed.
- Croft – Wetland advised that he will not be excavating the area.
- Hafner – Wetland needs to locate fill material for this property.
- Hebenstreit –
  - Wetland advised that the crossing has been installed.
  - Wetland confirmed that they will remove and clean up the tree that fell on Bowlin’s property.
  - Spicer advised that Wetland must give them notice of when they start and stop construction, so that the time and material work can be confirmed and paid.
- Brandt’s – Wetland advised that construction on the crossing has begun.
- Wetland advised that the final seed has been obtained.
- South Branch – Wetland advised that there may be a delay in the construction schedule.

**3. Field Observations, Problems, Decisions**

**4. Soil Erosion and Sedimentation Control**

Soil erosion and sedimentation control issues were reviewed, discussed and addressed.

**5. Staking Schedule**

**6. Material Delivery Schedule/Submittals**

**7. Miscellaneous**

Discussions were held regarding the quantity discrepancies. Spicer advised that they will review the rip rap quantities.

**8. Questions/Comments**

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.