



WEEKLY PROGRESS MEETING AGENDA

**CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII**



Tuesday, August 8, 2006 – 1:37 p.m. – 1:56 p.m.

Attending:

David Wilcox , ECDC,	Michael Thelen , SME,
Paul Forton , Spicer Group, 989-529-8612	Nicole Cook , Hubbard, 517-886-7116
Larry Protasiewicz , Spicer Group,	Terry Belill , Spicer Group, 989-239-5726
Ross Tefler , Davis,	Marc Plotkin , SME,
Eric Deibel , Spicer Group,	

1. Sign In

2. Construction Schedule/Progress

- Area E (VI) – Davis is working on stage three lift four.
- Area F (VII) –
 - Davis advised that they have a soil screening machine on its way to blend the soil to the required specifications. SME advised that they can test the soil for organic matter and it takes approximately 3 days.
 - Davis is forming the footings for the downstream slab and plans to pour this week.

3. Field Observations, Problems, Decisions

4. Soil Erosion and Sedimentation Control

5. Staking Schedule

6. Material Delivery Schedule/Submittals

7. Miscellaneous

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.