



WEEKLY PROGRESS MEETING AGENDA

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, August 15, 2006 – 1:20 p.m. – 1:43 p.m.

Attending:

Table with 2 columns and 4 rows listing attendees: David Wilcox, Michael Thelen, Paul Forton, Nicole Cook, Larry Protasiewicz, Terry Belill, Ross Tefler, Eric Deibel.

1. Sign In

2. Construction Schedule/Progress

- Area E (VI) – In the hold period. Spicer will continue to provide equipment elevations to SME.
Area F (VII) –
Davis continues to work produce topsoil as well as cut and fill operations.
SME distributed and discussed the particle size distribution report indicating that the topsoil meets the requirements for wetland topsoil.
Davis plans to pour the walls Friday or Monday. Once that is done, Davis can restore flow through the structure and remove the organic material under the proposed spillway.
Box culvert should be installed in the next three weeks.
Electrical – No concerns or issues.

3. Field Observations, Problems, Decisions

4. Soil Erosion and Sedimentation Control

5. Staking Schedule

Davis would like a cross section approval staked by Spicer near the sedimentation forebay.

6. Material Delivery Schedule/Submittals

7. Miscellaneous

8. Questions/Comments

All meeting minutes are up at http://www.carriercreek.com/minutes.htm or on the Project Status Page in the PM section of the website.