



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION V



Tuesday, August 22, 2006 – 9:30 a.m. – 9:56 a.m.

Attending: (Name, Company, Phone)

Table with 2 columns: Name, Company, Phone. Rows include Dave Wilcox, Paul Forton, Doug Buch, Erik Johnson, Steve Berry, Larry Protasiewicz, Larry Ringwalski, Nicole Cook, Lou Favor, and Marc Plotkin.

1. Sign In

2. Construction Schedule/Progress

- Area A - Discussed the issue of temporary seeding. Spicer and WCR advised that coconut fiber needs to be placed as the first row on both sides of the channel...
Area B - Discussed the issue of temporary seeding. Spicer and WCR advised that coconut fiber needs to be placed as the first row on both sides of the channel...

- MacKenzie was reminded that the channel work and seeding needs to be completed as soon as possible.
- LPW advised that the headwalls should be poured tomorrow.
- Area G – Anderson- Fischer has completed the temporary seeding.
- MacKenzie advised that by the end of October the project will be close to completion.

3. Field Observations, Problems, Decisions

4. Soil Erosion and Sedimentation Control

Soil erosions and sedimentation control issues were reviewed, discussed and addressed.

5. Staking Schedule

6. Material Delivery Schedule/Submittals

7. Miscellaneous

- Progress payments will be paid thru work completed as of Saturday, August 26, 3006.
- Spicer advised that the gate key and lock will be changed.

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.