



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION IV



Tuesday, August 29, 2006 – 11:15 a.m. – 11:42 a.m.

Attending:

Dave Wilcox , ECDC, 517-599-8887	Larry Protasiewicz , Spicer Group, 989-928-8013
Paul Forton , Spicer Group, 989-519-8612	Nicole Cook , Hubbard, 517-886-7116
Shane Bennett , Spicer Group, 989-239-5730	John Forrest , Wetland Construction, 810-441-5771
Eric Deible , Spicer Group,	Linda Forrest , Wetland Construction,

1. Sign In

2. Construction Schedule/Progress

• South Branch

- Wetland is currently working ~300 ft. south of Mt. Hope Hwy.
- Spicer advised to continue seeding all disturbed areas daily.
- Several areas are eroding as the banks are being cut. Spicer and WCR advised Wetland to install riprap spillways in these locations.
- Spicer advised of ponding that is occurring near crossing #15 between the Guinea Rd. and the drain. Wetland will regrade the area.

• Main Branch

- Cleanup continues in areas west of Walnut Grove.
- Wetland plans to remove the two old culverts from Brandt's. Any areas disturbed will be reseeded and mulch.
- Wetland has sprayed the stumps.
- Spicer advised Wetland to place a V-notch in the riprap adjacent to Guinea Rd. This time will be tracked as time and material.
- The area between Crossing #14 and Crossing #15 will need to be reseeded once cleanup activities are complete.
- The tree that fell at the Bowlin's residence needs to be chipped or hauled.
- Spicer advised Wetland to install a rodent guard on the 24" pipe entering the drain near Guinea Rd.

• Johnson's Yard

- Wetland continues to work on the embankment. Work today was postponed due to weather.
- A landowner agreement form was signed authorizing additional fill for the area between Johnson's yard and the drain.

3. Field Observations, Problems, Decisions

4. Soil Erosion and Sedimentation Control

Soil erosion and sedimentation control issues were reviewed discussed and addressed.

5. Staking Schedule

6. Material Delivery Schedule/Submittals

7. Miscellaneous

Progress payment – Will be generated and provided to Wetland Construction for review and signature tomorrow.

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.