



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION II



Tuesday, October 4, 2005 – 1:30 PM

Attending:

Dave Wilcox, Eaton County Drain Office, 517-543-6446	Scott Miller, Davis, 517-322-0305
Mathew Hannahs, Spicer Group, 989-224-2357	Scott Tadgerson, Spicer Group, 989-224-2357
Larry Protasiewicz, Spicer Group, 989-224-2357	
Paul Forton, Spicer Group, 989-224-2357	
Dave Hulburt, SME, 517-887-2666	

1. **Sign In**
2. **Construction Schedule/Progress**
 - a. Existing culvert has been removed.
 - b. Waiting on watermain and sanitary sewer casing location and elevation to determine if relocation is necessary, can provide installation schedule at that time
3. **Field Observations, Problems, and Decisions**
 - a. Spicer provided detail for support of culvert, to be modified based on comments
 - b. Davis to provide cost of footings. Installation to begin next week.
 - c. Larry to contact with John Washbaugh concerning thinning the culvert walls.
 - d. Mathew and Scott to meet at 9:00 am Thursday to locate sanitary and watermain casings.
 - e. Probe or excavate to get depth with township if possible.
4. **Staking Schedule**
 - a. Spicer to stake location where culvert crosses utility.
5. **Material Delivery Schedule/Submittals**
 - a. Culvert to be delivered on October 24th.
6. **Miscellaneous**
 - a. Headwall of box culvert to tie into MDOT headwall of 36" pipe
 - b. Invite ECRC (Blair) and Delta Township to next week's meeting
7. **Questions**

CC: 9959700DW