



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN  
EATON COUNTY, MICHIGAN  
DIVISION VI



Tuesday, October 4, 2005 – 1:00 PM

**Attending:**

Dave Wilcox, ECDC, 517-543-6446	Greg Sherman, Davis, 517-322-0305
Mathew Hannahs, Spicer Group, 989-224-2357	Scott Tadgerson, Spicer Group, 989-224-2357
Larry Protasiewicz, Spicer Group, 989-224-2357	
Paul Forton, Spicer Group, 989-224-2357	
Dave Hulburt, SME, 517-887-2666	

**1. Sign In**

**2. Construction Schedule/Progress**

- a. Temporary haul road complete to through peat area
- b. Currently stripping within upland
- c. Temporary culvert for dewatering has been installed
- d. Begin hauling Thursday October 6, 2005.
- e. Hydroax will clear tomorrow, completed by Saturday

**3. Field Observations, Problems, and Decisions**

- a. Davis staked approximate location of line between upland and peat area

**4. Staking Schedule**

- a. Thursday stake remainder of temporary haul road along the east side of project

**5. Material Delivery Schedule/Submittals**

- a. Discussion on geotextile submittals, Spicer and SME to review and return

**6. Miscellaneous**

- a. No property owner complaints

**7. Questions**

CC: 9959700DW