



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION V



Tuesday, October 10, 2006 – 9:30 a.m. – 9:48 a.m.

Attending: (Name, Company, Phone)

Table with 2 columns and 5 rows listing attendees: Dave Wilcox, Steve Berry, Paul Forton, Larry Ringwalski, John Fischer, Nicole Cook, Larry Protasiewicz, Eric Deibel, Stephen Hannahs.

1. Sign In

2. Construction Schedule/Progress

- Area A & Area B - MacKenzie anticipates completing the work in the area today. Anderson-Fischer advised that they should be in the area tomorrow to begin the restoration activities.
Area G - Spicer advised that the mulch blanket has not been measured. Anderson-Fischer advised that they should be finishing the restoration in this area tomorrow.
Saddle Berm - Spicer advised that Anderson-Fischer is to seed around the existing telephone box on site.
Electrical - Spicer advised that Commerce Controls will be on site Monday and will test the controls on Tuesday. Spicer advised that the generator test last week was successful. Howdy from LPW should be on site on the 17th around 8:00 a.m.
LPW - Spicer advised that LPW is continuing to grind and rub the structure walls. Spicer advised that the structures look good.
Driveway approach - Spicer advised MacKenzie to match the existing pavement cross section for the installation of the radii and to coordinate with Eric from Spicer. MacKenzie and Spicer to field verify the cross section after the meeting. MacKenzie anticipates being able to pave within the next two weeks.

- 3. Field Observations, Problems, Decisions**
- 4. Soil Erosion and Sedimentation Control**
- 5. Staking Schedule**
- 6. Material Delivery Schedule/Submittals**
- 7. Miscellaneous**
- 8. Questions/Comments**

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.