



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION II



Tuesday, October 11, 2005 – 1:30 PM

Attending:

Dave Wilcox , Eaton County Drain Office, 517-599-8887	Scott Miller , Davis, 517-322-0305
Mathew Hannahs , Spicer Group, 989-529-8612	Greg Sherman , Davis, 517-322-0305
Larry Protasiewicz , Spicer Group, 989-928-8013	Marc Plotkin , SME, 517-887-9181
Paul Forton , Spicer Group, 989-224-2357	Ross Telfer , Davis, 517-322-0305
Kathy Teachout , Hubbard, 517-886-7133	Kurt Engelhardt , Spicer Group, 989-224-2357

1. Sign In

2. Construction Schedule/Progress

Box culvert shop drawings were passed out.

The east end apron will be poured today.

Sand and foam over water main and sanitary tomorrow.

Delta Township must inspect utility footings prior to backfill.

Box culvert sections may be on site. Davis still planning on 24th.

Division III Contractor to pave Canal Road over box culvert.

Davis plans to construct Mount Hope Crossing next. Possibly G&K Crossing concurrently.

Access across Walnut Grove Crossing was discussed. Contractor must provide access during construction for cross drain.

Contractor intends to access G&K along the north side from the west. No staking currently necessary.

Wilcox indicated that for the Progress Meeting for 25th someone from Eaton County Road Commission needs to be here for Mount Hope Hwy issues. Nicole from Hubbard to contact.