



WEEKLY PROGRESS MEETING AGENDA

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION III



Tuesday, October 11, 2005 – 9:35 a.m – 10:28 a.m.

Attending:

Table with 2 columns listing attendees: Dave Wilcox, Ben Cadwell, Mathew Hannahs, Nicole Cook, Larry Protasiewicz, Ryan McEnhill, Bob Cadwell, Greg Minshall, John Cadwell, Marc Plotkin.

1. Sign In

2. Construction Schedule/Progress

Guinea Road – Waiting for pipe. At the last mtg Cadwell believed that they were 10 days behind on pipe. Dave Wilcox talked to Chris Mooney (St. Regis) yesterday, and Chris should have something delivered Monday (10/17).

Discussion where held on quantity of pipe being delivered at one time. Dave Wilcox will discuss production/quantity with Chris Mooney today, or Dave will go to plant tomorrow.

Cadwell is currently driving sheeting to get head wall in. SME needs 24 hours notice prior to digging holes.

Need to get a fabric, since it isn't going to be an "o" ring. Larry provided a copy of the filter fabric spec.

Have shop drawings on piers. Mike Gazella has the shop drawings. Marc Plotkin would like a copy of the shop drawings; Greg Minshall will supply a copy to Marc or Michael Thelen by fax .

Cadwell handed out construction schedule.

Cadwell doesn't believe that they will need to shut down Guinea Road during construction.

When wrap pipe (joint), Mat Hannahs would like to observe. Ryan McEnhill will contact Mat prior to wrapping.

Discussion on type of wrap to use.

Mt. Hope/Canal Intersection – Should be there by Friday (10/14). Cadwell is going to need to close Canal Road. Cadwell would like to close canal road coming north. Cadwell to contact Road Commission (Blair) and determine if a detour needs to be prepared. Cadwell anticipates complete closure for about two days.

During construction will cut half then half. West side has more roadage.

Catch basins are set up to Echo, and watermains are being exposed. Need to watch row because there is only 33 ft. Plastic catch basins are working well.

3. Field Observations, Problems, and Decisions

- a. Watermain Conflicts – Will dig up 12 in water main today to see where things are at.
- b. Mt. Hope/Canal Intersection
 - i. Install storm through intersection on Fri-Sat. (Oct.14-15) (possibly)
 - ii. Contact Road Commission, signage-

4. Staking Schedule

MH/CB locations on Relief Drain staked – All set.

Staking centerline of Canal Road scheduled for Monday (10/17) next week, Cadwell to contact Mat Hannahs when needed.

Relief Drain – Manhole is staked.

Ron Cupbard (sp) (Mike Eyde's attorney) would like easement limits staked on Eyde property. Dave Wilcox confirmed that as a practice all easements limits are staked. This needs to be done before work begins.

Central Drive to railroad is staked.

Creyts Road is also staked.

5. Material Delivery Schedule/Submittals

Pipe should be delivered Monday (10/17).

6. Miscellaneous

Mr. Scozzafaze is requesting a change of structure #35. Would like it as low as it can go. Mat Hannahs will draft a letter to Cadwell informing them of change.

Mt. Hope monument, Spicer will set. NEED TO MAKE SURE THAT monument (Mt. Hope & Canal) is witnessed.

Ron Harris to check on monument box for Eaton County.

Need to put LBWL on notice that clearing will begin in next couple of weeks.

LBWL needs to attend next meeting.

Road Commission needs to attend next meeting.

Township needs to attend next meeting.

7. **Questions**