



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, October 11, 2005 – 1:00 PM

Attending:

Table with 2 columns listing attendees: Dave Wilcox, Greg Sherman, Mathew Hannahs, Ross Telfer, Larry Protasiewicz, Kathy Teachout, Paul Forton, Kurt Engelhardt, Marc Plotkin, Jeff Skinner.

- 1. Sign In
2. Construction Schedule/Progress

Schedule was passed out.

Division VI Discussions:

Over cut and burying top 18" peat was discussed. Wetland and Coastal should be involved in this meeting with blending of soils. Larry Protasiewicz contacted Wetland and Coastal during the meeting and discussed burying the peat one foot below water level. The peat must be buried to one foot below.

Sheeting is flagged by Greg Sherman and the design on the pile will happen within the next month.

They are currently hauling dirt off site. They noticed today that dirt is on the road because the brine truck came in last night. They will stay on top of this and keep the road swept.

Greg Sherman would like to meet with Wetland and Coastal to talk about mixing and blending soils. The top 18" must be removed and cannot be reused as Wetland topsoil.

Division VII Discussions:

Currently stripping and stock piling topsoil and clearing trees.

Spicer Group will stake southeast end of basin after trees are completely cleared.

The north part of the basin may be shifted to the south to avoid damaging and cutting to large trees along the north property line. Dave Wilcox and Larry Protasiewicz to field inspect north tree line and make decision.

Greg Sherman inquired as to whether the fill on site will be for a building pad or an embankment fill. Spicer Group and SME to further clarify and review the agreement with General Motors and respond to Davis.

Discussions had regarding the security berm and fence and additional costs submitted by Davis Construction. Larry Protasiewicz indicated that the security guards will not be paid for but the fence will be. Larry Protasiewicz indicated that the berm was considered topsoil stock pile and would not be paid for. Larry Protasiewicz will negotiate with General Motors on costs for other additional cost items. Security fence price is a rental price.

Mat Hannahs gave Ross Telfer a lock to double lock the gate.

Shop drawing review for the Geotextile given to Greg Sherman by Mat Hannahs.

Jeff Skinner from CSIGeoturf came in to the meeting at 1:40 p.m.

A discussion was had regarding the Geotextile submittal. The filter fabric submittal from Davis requested comparison against the wrong specified material. Davis will resubmit with the correct specified material identified. The submitted articulated concrete block did not meet the specified material. Davis will resubmit with additional information for additional consideration.

A discussion was had regarding the electrical contract. This will need to be coordinated with the construction of the control structures. Greg Sherman indicated that Wally Meyers (sp?) from Charlotte, Windemuller (sp?) would like to bid on the project.

Greg Sherman advised that he has been contacted numerous times by Mr. Gupta. Greg has not and does not intend to have any dealings with him.