



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION II



Tuesday, October 18, 2005 – 1:00 p.m. – 1:15 p.m.

Attending:

Dave Wilcox , Eaton County Drain Office, 517-599-8887	Scott Miller , Davis, 517-322-0305
Mathew Hannahs , Spicer Group, 989-529-8612	Greg Sherman , Davis, 517-322-0305
Larry Protasiewicz , Spicer Group, 989-928-8013	Marc Plotkin , SME, 517-887-9181
Paul Forton , Spicer Group, 989-224-2357	Ross Telfer , Davis, 517-322-0305
Nicole Cook , Hubbard, 517-896-1016	Kurt Engelhardt , Spicer Group, 989-224-2357

1. Sign In

2. Construction Schedule/Progress

Begin placing culvert on Friday (10/21). Start wing walls next week.

Mat Hannahs to provide detail for connection to existing head wall.

Chris Johnson, HNTB stopped in and they will be sealing the bridge over I-496 possible today. Should take about one week. Traffic over bridge will be restricted to one lane during this work.

Dave Wilcox would like written verification from the Township that they are comfortable with the utility footings, sand cushion, and foam insulation prior to box culvert installation.

The last box culvert sections will be delivered the first week in November. Looking at mid November to be completed.

3. Field Observations, Problems, and Decisions

4. Staking Schedule

Don't need any staking.

5. Material Delivery Schedule/Submittals

Davis to submit a concrete mix design today or tomorrow.

6. Miscellaneous

LBWL would like Davis to construct Walnut Grove prior to Mt. Hope. Walnut Grove will be relocated by the end of this week.

LBWL will have lower electric cables relocated/protected in middle November on Mt. Hope.

LBWL will look into relocating the transmission lines on Mt. Hope. However, Renee Norak-Arze, LBWL, stated that this is a complicated/expensive project.

7. Questions