



WEEKLY PROGRESS MEETING AGENDA

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION V



Tuesday, October 18, 2005 – 10:30 a.m. – 11:30 a.m.

Attending: (Name, Company, phone)

Table with 2 columns: Name, Company, phone and Name, Company, phone. Rows include Dave Wilcox, Nicole Cook, Mathew Hannahs, Marc Plotkin, Tessa Taylor, Steve Berry, and Larry Wringwelski, Larry Protasiewicz.

1. Sign In

2. Construction Schedule/Progress

3. Field Observations, Problems, Decisions

- a. Clay moisture content – still working on drying clay.
b. Bituminous paving – will look for missing ticket and supply today.
c. Crushed asphalt – work change directive signed and issued. Waiting on load tickets from MacKenzie.

4. Staking Schedule

- a. Clay core limits – Spicer to verify MacKenzie staking.
b. Area “A” Spillway grading limits.
c. Pavement offset for cul de sac.
d. Centerline of the box culverts for area “A”.

5. Material Delivery Schedule/Submittals

- a. Fabric submittals - approved
b. Seed submittal – Anderson Fischer to get submittal to Steve Barry.
c. Building work/Structures – concrete reinforcement submitted last week.
d. Alternate concrete source – will submit mix design to Mat Hannahs.
e. Rip Rap – submitted sample approved. Spicer to draft letter confirming approval.

6. Miscellaneous

- a. Armortec meeting – Friday 10/21/05 @ 7:30 a.m.

- b. Time for native seeding has passed. May need to put in temporary cover over the winter. Need to have Anderson Fischer verify that the native seeding is acceptable in shaded areas.
- c. Nicole Cook to contact Brady Harrington, Tom Bennett, and John Fischer to attend next Tuesday's meeting to review seeding.
- d. No outlet/construction traffic signs are in place.

7. Questions

- a. Seeding area – Brady, Tom & John to determine locations for native wildflower seeding and mark up 11 x 17 plans. Change Orders will be issued for any seeding changes.

CC: 9959700DW