



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, October 25, 2005 – 1:45 p.m. – 2:40 p.m.

Attending:

Table with 2 columns and 4 rows listing attendees: Dave Wilcox, Mathew Hannahs, Larry Protasiewicz, Greg Sherman, Dave Hurlbert, Ross Telfer, Nicole Cook, and Marc Plotkin.

1. Sign In

2. Construction Schedule/Progress
DIVISION VI

Mt. Hope Hwy Davis to maintain road cleaning to remove material tracked onto the road.

May need to use stone tracking road on temporary access drive.

Still excavating and hauling. Temporary road being constructed.

November 7, 2005, starting sheeting for construction. Greg Sherman will see the drawings on the sheeting on the October 26, 2005. Davis may start mobilizing sheets to the job within the next week.

Shop drawings were submitted for rebar.

Shop drawings for building finishes is scheduled for submittal next week for both divisions. Mickey Kroll from Spicer to review once received.

Pump submittals are scheduled for submittal by October 27, 2005.

Discussion on type of brick, caps and shingles. Supplier of brick, shingles and siding samples was CML, St. Johns, Michigan.

DIVISION VII

Still pulling materials from the east side. Topsoil has been stripped. Grinder is continuing stump removal.

Compaction of fill – reached 95% compaction after working with sheepsfoot roller. Mat confirmed that spoils need to be compacted to 95%. Only one density test passed when challengers and scrapers alone where used for compaction.

Discussion on testing of fill. Davis advises that if they are going to be required get compaction of fill to 95%, they may pull off site, and reevaluate their construction method to not lose money.

Spicer will have discussions with GM regarding the compaction and elevation of the spoils deposition.

Mat stated that a lift of fill was being placed on an area that did not pass density. Ross, Davis, confirmed that the operators know that no materials are to be placed on areas that have not compacted and density not approved.

Davis requested inspection of material being excavated to verify that it meets the clay liner specification. SME to inspect and identify.

**3. Field Observations, Problems, Decisions**

**4. Staking Schedule**

**5. Material Delivery Schedule/Submittals**

**6. Miscellaneous**

- a. North line of basin shifted 10' south to avoid damaging and cutting to large trees. - Done
- b. Letter for claim of downtime and fence costs was submitted to GM. – Send copy of letter to Davis.
- c. Temporary signs restricting access will be placed at construction site tomorrow.

**7. Questions**

Letter from CSI regarding Geosynthetic fabric was discussion and a copy provided to Davis and SME.

List of authorized persons on the site shall include the following: any employees of SME, ECDC, Davis and subcontractors, Spicer, Hubbard, Wetland Coastal Resources, Fitzgerald Henne, LBWL, Consumers Energy, Verizon/SBC, this list is not all inclusive there may be deviations. Contact Larry, Dave, or Mat for authorization onto the site.

Agree to pay spoils deposition under item #3 Embankment Construction with no assumption that the specifications for the constructing the spoil deposition will be modified. These items will be paid with no precedent being set.

Division IX –

Davis will be submitting shop drawings for Chris Van Arsdale and Derrick Huff to review.

Discussed the need to obtain an electrician contract.

Discussed specific items to be included in the Bid form.

It is estimated that bids for procurement will be let the first week in December.

Chris Van Arsdale and Derrick Huff are to submit Bid form and Specs to Larry Protasiewicz and Dave Wilcox to review.