



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, October 31, 2006 -1:00 p.m. - 1:58 p.m.

Attending:

Table with 2 columns and 3 rows listing attendees: Paul Forton, Tom Bennett, Larry Protasiewicz, Marc Plotkin, Ross Tefler, Terry Belill.

1. Sign In

2. Construction Schedule/Progress

Division 6

- Davis is currently working on cutting the wetland to grade. They plan to start excavation on the north end.
B&D Electric confirmed that the pump station passed the electrical inspection.
Davis provided trench for conduit to provide power to pump station.

Division 7

- Davis is currently working on cut to fill operations, grading near the structure, and the structure.
Davis plans to shingle the structure tomorrow and have it prepped for electrical work by Friday.
Davis advised that the brick layers will be onsite in a week or two.

Spicer to provide pay estimates for signature this week.

3. Field Observations, Problems, Decisions

4. Soil Erosion and Sedimentation Control

5. Staking Schedule

- Spicer to stake contours for wetland excavation on Division 6.

6. Material Delivery Schedule/Submittals

7. Miscellaneous

8. Questions/Comments

All meeting minutes are up at http://www.carriercreek.com/minutes.htm or on the Project Status Page in the PM section of the website.