



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, November 1, 2005 – 1:15 p.m. – 1:53 p.m.

Attending:

Table with 2 columns listing attendees: Dave Wilcox, Greg Sherman, Mathew Hannahs, Ross Telfer, Larry Protasiewicz, Nicole Cook, Marc Plotkin, Renee Novak-Arze, and Dave Hulbert.

1. Sign In

2. Construction Schedule/Progress
DIVISION VI

Sheeting Shop Drawings coffer dams – not approved (currently installing). Calculations need to be submitted and sealed. Other changes also needed, Davis to amend and re-submit shop drawings.

No work today due to rain. However, Davis is excavating and hauling off site, as weather permits.

DIVISION VII

Compaction is being obtained on spoils leveling when sheepsfoot roller is used.

Have attempted to contact Tom Arnold at GM. Hubbard to set up meeting with GM regarding the compaction and elevation of the spoils deposition.

Hubbard will follow up with GM on Davis’s claim for downtime and fence.

Silt fence needs to be placed along drain.

3. Field Observations, Problems, Decisions

4. Staking Schedule

5. Material Delivery Schedule/Submittals

Building finishes – to be submitted. Contact is John Sabin, CML, 517-719-2118.

Pump – submittals to be reviewed.

Concrete – submittals to be reviewed.

6. Miscellaneous

RFI – Spicer reviewed and returned to Davis re: stilling well. John Harper from Davis will meet with Mat Hannahs tomorrow.

Field Order #1 Division VII– will put clay under box culvert instead of stone.

Pay request reviewed and signed for Divisions VI & VII.

7. Questions/Comments