



WEEKLY PROGRESS MEETING AGENDA

CARRIER CREEK DRAIN  
EATON COUNTY, MICHIGAN  
DIVISION I



Tuesday, November 22, 2005 – 8:30 a.m – 9:00 a.m.

**Attending:**

<b>Dave Wilcox</b> , Eaton County Drain Office, 517-599-8887	<b>Marc Plotkin</b> , SME, 204-0320
<b>Brad Armstrong</b> , Fitzgerald Henne, 749-4212	<b>Nicole Cook</b> , HFTW&B, 896-1016
<b>Bob Farrier</b> , MacKenzie, 202-3804	

**1. Sign In**

**2. Construction Schedule/Progress**

Michigan Township Association building – Power is back in service. SBC needs to come out and take the excess out of the wire.

Letter received from Dennis Nimphy approving the fittings and valves. Dave Wilcox would like a copy of letter.

**3. Field Observations, Problems, and Decisions**

Michigan Avenue Crossing – installation of 36-inch pipe is complete. Gabion is being constructed on the slope. Once MacKenzie beings construction on the crossing it will take approximately 35-40 days to finish.

Michigan Township – Anticipate beginning work on the cascades and the parking lot next week.

Bob Farrier met with Northern and they are going to submit a schedule for the delivery of the box and headwall. Materials for the pipe work should be rec'd next week.

Willow 30-inch sanitary sewer – Bob Farrier needs to have the plans submitted to him by January.

**4. Staking Schedule**

**5. Material Delivery Schedule/Submittals**

**6. Miscellaneous**

**7. Questions/Comments**

Status on delay – Meeting scheduled for November 28, 2005, between Dave Wilcox, Bob Farrier and Geoff Seidlein to discuss.

Hubbard contacted Curtis Fader at Consumers asking them to attend the 11/22/05, meeting. However, Consumers did not attend.

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Statues Page in the PM section of the website.