



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, November 22, 2005 – 1:00 p.m. – 2:00 p.m.

Attending:

Table with 2 columns and 3 rows listing attendees: Larry Protasiewicz, Michael Thelen, Mathew Hannahs, Ross Telfer, Marc Plotkin, Nicole Cook.

1. Sign In

2. Construction Schedule/Progress
DIVISION VI

Received letter from General Motors and they approved compaction change to 90% to elevation 875. HFTW&B to fax a copy of the letter Davis.

SME will go out to the site to inspect the welding tomorrow at 8:00 a.m.

3. Field Observations, Problems, Decisions

Guinea Road (Division VII) – Power pole – cables are off the pole, but the pole is still on site.

4. Staking Schedule

(VI) Davis will need staking in the inlet control structure on Monday or possible Tuesday.

5. Material Delivery Schedule/Submittals

6. Miscellaneous

ArmorTech Shop drawings – Davis is waiting on submittals from supplier.

Sheet pile shop drawings – were submitted and changes were requested. Discussed soil conditions at the inlet control structure at Area E. Spicer will get the shop drawings reviewed today. Need to have the drawings re-sealed. Need to have sheet pile shop drawings for the pump station prior to beginning installation.

Need to discuss the removal of the east sheet piling removal at the next meeting. The plans specify the sheet piling shall be cut off 2 feet below grade and left in place.

Davis is extending the temporary haul road and using wood chips for the base.

No contractor vehicles are to be parking on lawn of the home at the Div. VI entrance.

7. Questions/Comments

Hubbard contacted Curtis Fader at Consumers no 11/10/05, requesting that a representative from Consumers attend the 11/22/05, meeting. However, Consumers did not attend.

Progress payment will include items installed through Friday.

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.