



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI



Tuesday, September 20, 2005 – 1:30 PM

Attending:

Table with 2 columns listing attendees: Dave Wilcox, Greg Sherman, Mathew Hannahs, Ross Telfer, Larry Protasiewicz, Scott Miller, Paul Forton, and Marc Plotkin.

1. Sign In

2. Construction Schedule/Progress

3. Field Observations, Problems, and Decisions

- a. Performance of the temporary bridge crossing will be discussed at each week's progress meeting. Solutions will be determined if/when problems arise.
b. Davis stated that spoil pile had encroached onto the property to the west. Once the mistake was realized, the soil was moved the same day. The property line has been staked, silt fence has been installed, and the area has been seeded.
c. Davis was directed to replace the filter fabric in the catchbasin between Walnut Grove and the temporary access drive with a silt sack.

4. Staking Schedule

- a. Spicer Group to stake interior Toe of Surcharge tomorrow midday
b. Spicer Group to survey four corners of temporary bridge crossing before heavy use occurs

5. Material Delivery Schedule/Submittals

6. Miscellaneous

- a. Next week, the Division VI meeting will be held after the Division II meeting that starts at 1:00 pm.
b. Marc Plotkin to deliver 'Embankment Sequence Schedule' to Michael Thelen.
c. Ross mentioned that Frank from the Board of Water and Light drove on Gupta's property
d. Ross mentioned that he saw a vehicle hit the speed limit sign/bucket on Walnut Grove Drive around 6:50 am on September 20, 2005. He thought it may have been a blue four door.
e. Davis was approached by Mr. Bowlin regarding topsoil/fill dirt. Davis denied his request for fill as well as requests from the Eyde Company.

7. Questions

CC: 9959700DW