



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, March 7, 2006 – 1:00 p.m. – 1:35 p.m.

Attending:

Dave Wilcox , ECDC, 517-599-8887	Marc Plotkin , SME, 517-204-0320
Mathew Hannahs , Spicer,	Ross Telfer , Davis, 517-322-0305
Larry Protasiewicz , Spicer Group, 989-928-8013	Nicole Cook , Hubbard, 517-886-7116
Scott Tadgerson , Spicer Group, 989-224-2355	Stephen Hannhas , B&D Electric

1. Sign In

2. Construction Schedule/Progress

- Division VI –
 - Outlet Control Structure – Davis advised that the old structure has been removed, and the walls for the new structure may be poured next week, weather permitting.
 - B&D Electric confirmed that the electric will be surface mounted.
 - Surcharge embankment is about 2-3 weeks behind schedule.
 - SME will walk the detention Area E embankment sub grade after final preparation to verify that it is ready for fabric.
 - SME to confirm the locations and dimensions of the sub grade fabric for the detention Area E embankment.
 - Davis is continuing to work on the pump stations.
 - Davis advised that the stop logs should be installed around April 1, 2006.
- Division VII – Davis is continuing to stock pile sand into class II and class III.

3. Field Observations, Problems, Decisions

4. Soil erosion and sedimentation control

Division VI - No issues noted.

Division VII - Soil erosion issues were addressed and the DEQ was satisfied with the results.

5. Staking Schedule

Spicer to stake the toe of slope of the Detention basin.

6. Material Delivery Schedule/Submittals

SME to provide an answer regarding low pressure equipment to Spicer.

7. Miscellaneous

B&D Electric and Spicer will meet tomorrow at 2:00 p.m. to determine the location of where the cores and sleeves will be installed at the Area E inlet control structure.

B&D Electric advised that they will have to cross the drain to provide electrical to the site.

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.