



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION IV



Tuesday, March 21, 2006 – 11:15 a.m. –11:40 a.m.

Attending:

Dave Wilcox , ECDC, 517-599-8887	Nicole Cook , Hubbard, 517-886-7116
Larry Protasiewicz , Spicer, 989-928-8013	Dave Forrest , Wetland Construction,
Mathew Hannahs , Spicer Group, 989-529-8612	Kevin Kalmbach , Eaton County,
Vern Moore , Spicer Group, 989-213-5691	Terry Belill , Spicer Group,

1. Sign In

2. Construction Schedule/Progress

Wetland advised that construction is on hold until the frost laws come off, because the riprap cannot be hauled. Although, clean up and dredging activities will continue.

Wetland will create a better construction scheduled based on the removal of the frost laws on Monday.

3. Field Observations, Problems, Decisions

4. Soil erosion and sedimentation control

Soil erosion and sedimentation control issues were discussed and have been addressed.

5. Staking Schedule

6. Material Delivery Schedule/Submittals

Material delivery scheduled is dependant on the status of the frost laws.

7. Miscellaneous

- MDOT permit
 - Follow MDOT signage detail M2e for loading/unloading equipment on shoulder
 - Confirmed that contractors can only use shoulder where no access is possible from another location
- Straw mulch equivalent - Grass Mulch equivalent was obtained by Spicer and submitted to the contractor.

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.