



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, November 8, 2005 – 1:17 p.m. – 1:47 p.m.

Attending:

Table with 2 columns and 4 rows listing attendees: Dave Wilcox, Greg Sherman, Mathew Hannahs, Ross Telfer, Larry Protasiewicz, Nicole Cook, Marc Plotkin, Dave Hulbert.

1. Sign In

2. Construction Schedule/Progress
DIVISION VI

Davis is continuing to excavate and haul from site. Davis is stockpiling material to haul when the area is wet.

Davis doesn't plan to construct the temporary haul road along the east side of the project.

Sheet pile shop drawing was returned to Davis to amend and re-submit. Greg Sherman has provided the information to his engineer and plans to re-submit as early as tomorrow.

DIVISION VII

Meeting with GM regarding the compaction and elevation of the spoils deposition is scheduled for tomorrow (11/9). Dave Wilcox will contact Greg Sherman after the meeting.

Construction may be complete for the year due to weather. Equipment is being removed from the site. Some work on the detention control structure may be done this year.

3. Field Observations, Problems, Decisions

Guinea Road (Division VII) – Renee advised that the remaining pole in the center of the drive is owned by Consumers. Consumers contact is Gerry Koon 374-2256. Head of Lines in Jackson is Rich Cottrell 517-788-0817.

4. Staking Schedule

5. Material Delivery Schedule/Submittals

Building finishes – Davis contacted CML last week and CML is putting a quote together.

Structures submittals– have been submitted.

Rebar for the outlet and inlet structures – have been submitted.

Steel (Div VI) – reviewing. Once completed, contact Greg Sherman and he will pick them up.

6. Miscellaneous

Armortech – shop drawing comments from other Divisions have been addressed, Davis to contact Armortech to prepare submittal.

7. Questions/Comments

Payment was hand delivered.

No Progress Meetings next week.