



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION III



Tuesday, September 20, 2005

Attending:

Dave Wilcox , Eaton County Drain Office, 517-543-6446	Brady Harrington , Eaton County Drain Comm., 517-543-6646
Mathew Hannahs , Spicer Group, 989-224-2357	Kurt Engelhardt , Spicer Group, 989-224-2357
Larry Protasiewicz , Spicer Group, 989-224-2357	Mike Gazella , Fitz/Henne, (517) 887-6335
Bob Cadwell , Cadwell Bros., (517) 323-6971	Ryan McEnhill , Fitz/Henne, (517) 887-6335
John Cadwell , Cadwell Bros., (517) 323-6971	Greg Minshall , Fitz/Henne, (517) 887-6335
Ben Cadwell , Cadwell Bros., (517) 323-6971	Marc Plotkin , SME, 517-887-2666

1. **Sign In**
2. **Construction Schedule/Progress**
 - a. Progress meeting will begin at 9:30 AM
3. **Field Observations, Problems, and Decisions**
 - i. Found duct line north of Canal Road crossing when locating watermain
 - ii. Located gas main on east side of Canal south of Canal Road crossing, the storm sewer can be installed under the main
 - iii. MH and CB in Mt. Hope intersection can be moved as necessary to avoid 20" WM
4. **Staking Schedule**
 - a. Stake structures in Mt. Hope/Canal Intersection
 - b. Stake structures and offsets to MH 44
5. **Material Delivery Schedule/Submittals**
 - a. Pipe is on site
 - b. Waiting on structures and headwall
6. **Miscellaneous**
 - a. WCD will be prepared for work to excavate and locate 20" WM
7. **Questions**

CC: 9959700DW

