



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI and DIVISION VII



Tuesday, August 29, 2006 -1:03 p.m. - 1:25 p.m.

Attending:

Table with 2 columns listing attendees: David Wilcox, Paul Forton, Larry Protasiewicz, Scott Miller, Ross Tefler, Marc Plotkin, Nicole Cook, Terry Belill, Tom Bennett, and Marc Plotkin.

1. Sign In

2. Construction Schedule/Progress

- Area E (VI) - SME submitted and discussed the instrumentation data. SME advised that the waiting period should expire the first week of October. Haul road - Davis advised that the repairs they made to the failure of the haul road are holding. Davis advised that the shoulders will be installed next week. Harper should be on-site Wednesday or Thursday to begin work on the outlet structure. Spicer confirmed that the fencing has been installed around the outlet structure.
Area F (VII) - Davis advised that they are continuing to strip forms from the walls at the downstream end of the control structure. Spicer advised that due to the existing soil conditions, the proposed clay liner will need to be installed in the northwest corner of the site. Pond - Spicer advised that the water elevation of the pond appears to have dropped. Davis advised that they plan to begin construction of the geo-synthetic cellular drive. The rim elevation of the structure near station 41+08 will need to have an additional barrel section added. Topsoil, seed, and mulch blankets are being placed near the sedimentation forebay. Davis plans to begin installation of the box culverts after flow is restored through the structures.

3. Field Observations, Problems, Decisions

4. Soil Erosion and Sedimentation Control

Soil erosion and sedimentation control issues were reviewed, discussed and addressed.

5. Staking Schedule

Davis advised that additional road staking at stations 9+00 to 21+00 is needed.

6. Material Delivery Schedule/Submittals

7. Miscellaneous

Spicer will provide a copy of the pay estimate to Davis.

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.