



WEEKLY PROGRESS MEETING MINUTES

CARRIER CREEK DRAIN
EATON COUNTY, MICHIGAN
DIVISION VI, and DIVISION VII



Tuesday, May 16, 2006 – 1:15 p.m. – 1:51 p.m.

Attending:

Table with 2 columns listing attendees: Larry Protasiewicz, Paul Forton, Greg Sherman, Nicole Cook, Terry Belill, Eric Deibel, Ross Telfer, Marc Plotkin, Thomas Bennett, Vern Moore.

1. Sign In

2. Construction Schedule/Progress

- Area E (VI) - Davis advised that the structures, the 12' pipe and the headwalls near the Central Circle/Walnut Grove intersection should be placed tomorrow, weather permitting. SME to provide Spicer with field tile detail to be installed in the low point along Walnut Grove. Parker Circle - Spicer advised that a portion of the gravel placed by Davis was damaged by others and will need to be removed and replaced. Contact person is Steve Seeger at Stevens Associates Builder, 6105 W. St. Joseph, Suite 100, Lansing, MI 48917 Ph. 517-886-9152; Cell 204-0969. Area F (VII) - Undercut Area below emergency spillway East of the proposed structure - Spicer advised that the excess material can be placed adjacent to the existing stockpiled topsoil on the south side of the site. Discussions were held regarding the private pond north of Division VII. SME and Spicer to review the plans and provide clarification for need of the four foot clay liner. Spicer to coordinate monitoring of pond levels with the landowners. Davis advised that construction activities will resume, once the soils dry. Discussions were held regarding the paving of the Osterhaven driveway.

3. Field Observations, Problems, Decisions

4. Soil Erosion and Sedimentation Control

Soil erosion and sedimentation control issues were reviewed, discussed and addressed.

5. Staking Schedule

Spicer to stake the structure at Division VII next week, weather permitting.

Spicer to stake the northwest corner of Division VII.

6. Material Delivery Schedule/Submittals

7. Miscellaneous

8. Questions/Comments

All meeting minutes are up at <http://www.carriercreek.com/minutes.htm> or on the Project Status Page in the PM section of the website.